

Trackwork Ltd Monitoring and Operation Review for 2018

The incinerator operated between January and May 2018, after which incineration ceased for the rest of the year due to the requirement to replace a steam drum. Trackwork changed its insurers in 2018 and the new insurance company would not accept the repairs to the drum that the previous insurers had certified. A replacement drum was quoted as 9-month delivery. During the operational period, the incinerator had to shut down on a number of occasions primarily due to the build-up of clinker what appears to be an ongoing problem with the incineration of treated wood. There were no breaches of limits for the pollutants monitored by the continuous emissions monitoring system. Bi-annual periodic monitoring was planned for June 2018, with a further visit from the monitoring contractors planned for the second half of the year. However due to the enforced shutdown, no periodic monitoring was carried out in 2018. We plan to undertake this monitoring as soon as practicable after restart of incineration in 2019. Performance including waste burnt and electricity generated is included on form P1 submitted separately. Raw material used and waste produced are reported separately on forms O1 and P2 each quarter. In summary lime usage, bottom ash produced and APC residues produced are in line with previous years based on the quantity of wood incinerated.